Buffalo-Red River One Watershed, One Plan Partnership
Plan Development Timeline

					2018										2019												2020	
Start Date	Duration	End Date	Task		Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
				Pre-Planning																								
3/1/2018		3/1/2018		Establish Memorandum of Agreement																								
3/1/2018	90	5/30/2018		Develop Grant Work Plan, Budget, and Timeline																								
4/6/2018		5/4/2018	1.1	Process Request(s) for qualifications for plan development consultants*																								
5/4/2018		12/31/2019	2.1	Establish and Maintain Committees, Team & Workgroups*																								
5/4/2018		5/4/2018		Sign Grant Agreement																								
5/15/2018	60	7/14/2018	2.2	Notify Plan Review Authorities & Stakeholders (includes 60-day comment period)																								
7/1/2018	60	8/30/2018	2.3	Gather Watershed Information & Review for Commonalities, Conflicts and Gaps*																								
8/1/2018	60	9/30/2018		Plan and Notice Public Information/Kickoff Meeting																								
9/15/2018		9/15/2018	2.4	Hold Public Information/Kickoff Meeting																								
				Planning																								
8/1/2018	60	9/30/2018	3.1	Continue to Gather Watershed Information																								
6/1/2018	180	11/28/2018	3.2	Analyze and Prioritize Issues																								
10/1/2018	150	2/28/2019	3.3	Establish Measurable Goals																								
10/1/2018	180	3/30/2019	3.4	Develop a Targeted & Measurable Implementation Schedule and Programs																								
10/1/2018	240	5/29/2019	3.5	Determine Organizational Arrangement for Plan Implementation																								
4/1/2019	91	7/1/2019	3.6	Write Final Plan Review Draft																								
				Plan review																								
7/1/2019	60	8/30/2019	4.1	Formal Review																								
9/1/2019		9/1/2019	4.2	Public Hearing																								
9/1/2019	30	10/1/2019	4.3	Write Final Plan																								
10/2/2019	90	12/31/2019	5.1	Plan Approval by BWSR																								
1/1/2020		1/1/2020	6.1	Local Adoption																								
			7.1	Annual Grant Reporting (deadline = February 1)																								
12/31/2019		12/31/2019	7.2	Final Grant Reporting																								

*work that occurs before the 1W1P grant agreement is signed is not reimbursable with grant dollars.

dark boxes indicate the start and end of the main planning process.